

Capital Projects Report – February 22, 2016 Blaine School District #503

Construction updates, including photos, are available on the District website.

High School Capital Improvements

- Zervas Architects is continuing design development work with completion of the final design anticipated by April 2016.

Completed Projects:

- *The track was repaired and resurfaced in the summer of 2015.*

Primary School Expansion, Covered Play Area, and Playground Upgrades

- Tiger Construction completed the structural framing and installation of trusses in January. Plumbing and electrical work has begun. By the end of February, the roof will be completed. Window installation will begin by the end of February as well. The addition is scheduled to be substantially complete in late April, with the music room, covered play area, and roofing work to be done in the summer of 2016.

Completed Projects:

- *New playground equipment was installed in the summer of 2015.*

Elementary School Carpeting, Cafeteria, North End Remodel, and Playground Upgrades

- The timing and scheduling for installation of the Elementary school playground is currently under review.

Completed Projects:

- *Carpet and vinyl flooring was installed in the summer of 2015.*

Other Capital Improvements

Completed Projects:

- *Installation of the new playground at Point Roberts Primary School was completed in October 2015.*

Capital Maintenance Projects

Roof Replacements, Campus Paving, K-8 Furniture/Classroom Tech, Campus Wide Fiber, Seismic Upgrades

Completed Projects:

- *Middle School and Pt. Roberts Primary School roofing projects were completed in the summer of 2015.*
- *The Middle School Gym Parking Lot and the fire lane located between the PAC and the CTE building were resurfaced in the summer of 2015.*
- *Re-stripping of all campus parking lots was done in the summer of 2015.*

Updated Security features will be integrated with overall projects.

Electronic Door Locks, Camera Upgrades, Upgrade/Expand Intercom, Campus-Wide Emergency Communication